
# Chappaqua Central School District

# JCI Energy Project Update

**January 25, 2017** 








#### Agenda

- Facility Improvement Measures (FIMs)
- Project Benefits
- Energy Cost Avoidance
- Energy Rebates
- Energy Star Certifications
- EPC Phase 2
- Service Excellence
- Questions and Answers





#### Facility Improvement Measures (FIMs)

# The project consists of the following energy conservation and facility improvement measures:

- FIM 1: Lighting and Occupancy Sensors
- FIM 2: Building Envelope Improvements
- FIM 3: Energy Management System
- FIM 4: Steam System Improvements
- FIM 5: Pipe and Valve Insulation
- FIM 6: Boiler Improvements
- FIM 8: RTU Replacement
- FIM 9: RTU Distribution Convert CV to VAV
- FIM 10: Replace AHU evaporator/Condenser
- FIM 11: Pump Improvements
- FIM 12: Fan VFD's And Motor Replacement
- FIM 13: Domestic Hot Water Improvements
- FIM 14: Domestic Hot Water Solar Thermal System
- FIM 16: Window Film
- FIM 17: Renewable PV Electric Generation System
- FIM 18: Wireless Clocks
- FIM 19: Window Replacement
- FIM 20: Advanced Energy Panels
- FIM 21: Renewable Wind Power



#### **Project Benefits**

•Customized Energy Performance Project: \$15,183,234

Year 1 Expected Energy CostSavings: \$656,527


•Actual Year 1 Savings: \$700,157

Year of Contract	Measured Cost Avoidance	O&M Cost Avoidance	Total Guaranteed Project Benefits	Actual Savings	Variance (+/-)
Install.				\$1,713,897	\$1,713,897
1	\$654,074	\$2,453	\$656,527	\$700,157	\$43,630
2	\$673,696	\$2,453	\$676,149		
3	\$693,907	\$2,453	\$696,360		
4	\$714,724	\$2,453	\$717,177		
5	\$736,166	\$2,453	\$738,619		
6	\$758,251	\$2,453	\$760,704		
7	\$780,999	\$2,453	\$783,452		
8	\$804,429	\$2,453	\$806,882		
9	\$828,561	\$2,453	\$831,014		
10	\$853,418	\$2,453	\$855,871		
11	\$879,021	\$2,453	\$881,474		
12	\$905,391	\$2,453	\$907,844		
13	\$905,391	\$2,453	\$907,844		
14	\$932,553	\$2,453	\$935,006		
15	\$960,530	\$2,453	\$962,983		
16	\$989,346	\$2,453	\$991,799		
17	\$1,019,026	\$2,453	\$1,021,479		
18	\$1,049,597	\$2,453	\$1,052,050		
Total	\$15,139,080	\$44,154	\$15,183,234	\$2,414,054	\$1,757,527



#### **Energy Cost Avoidance**

- Year 1 Annual guaranteed savings:\$656,527
- Actual Year 1savings: \$700,157
- Guarantee Exceed by \$43,630





#### Rebates

#### Eligible Energy Efficient Measures:

<ul> <li>Energy efficient boilers -</li> </ul>	\$30,000
--	----------

- Building Management System- \$85,520
- Weatherization- \$15,060
- Pipe & Valve insulation- \$22,380

## **Total Rebates = \$152,960**

conEdison a conEdison, inc. company	The Bank of New York Mellon Pittsburgh, PA	0000566543 60-1 DATE 08/25/2016 4
4 Irving Place, New York, NY 10003		VOID AFTER 6 MON
PAY NINETY SEVEN THOUSAND TWO HU	NDRED FORTY AND 00/100 DOLLARS	\$*****97,240
TO THE CHAPPAQUA SCHOOL D ORDER 66 ROARING BROOK RO CHAPPAQUA, NY 10514		CHO-





#### **Energy Star Certifications**



**ENERGY STAR®** 

**Administration Building** 

Primary Property Type: Office Gross Floor Area (ft²): 14,400 **Built: 1960** 

For Year Ending: November 30, 2015

Property Address tration Building 66 Roaring Brook Road Chappaqua, New York 10520

Property Owner Chappaqua Central School District 66 Roaring Brook Road Chappaqua, NY 10514 Primary Contact Alex Melathe 8 Skyline Drive 1st Floor Hawthorne, NY 10532 (914) 260 2269 alex.p.melathe@jci.com

186

National Median Comparison

Annual Emissions

National Median Site EUI (kBtu/ft²) National Median Source EUI (kBtu/ft²) % Diff from National Median Source EUI

Property ID: 4370535

Annual Energy by Fuel Site EUI 43.5 kBtu/ft² Electric - Grid (kBtu) 254,758 (41%)
Natural Gas (kBtu) 371,913 (59%)

Source EUI 82.7 kBtu/ft<sup>2</sup>

Signature & Stamp of Verifying Professional

I William Amann (Narpet) verify that the above information is true and correct to the best of my knowledge.

Licensed Professional

26 West High Street Somerville, NJ 08876 908-526-5700



use Gas Emissions (Metric Tons 41

(if applicable)

**ENERGY STAR® Statement of Energy** Performance

**ENERGY STAR®** 

Score<sup>1</sup>

**Douglas Grafflin Elemenatry School** 

Primary Property Type: K-12 School Gross Floor Area (ft²): 98,820 Built: 1962

For Year Ending: November 30, 2015 Date Generated: February 10, 2016

Property Address Douglas Grafflin Elemenatry School 650 King Street Chappagua, New York 10517

Property Owner Chappaqua Central School District 66 Roaring Brook Road Chappagua, NY 10514

Primary Contact Alex Melathe 8 Skyline Drive 1st Floor Hawthorne, NY 10532 alex.p.melathe@ici.com

72.4 114.4

-35%

National Median Comparison National Median Site EUI (kBtu/ft²) National Median Source EUI (kBtu/ft²)

CO2e/year)

% Diff from National Median Source EUI

Property ID: 4370493

 Site EUI
 Annual Energy by Fuel

 46.8 kBtu/ft²
 Electric - Grid (kBtu)
 1,171,359 (25%)

 Natural Gas (kBtu)
 3,457,187 (75%)

Source EUI 74 kBtu/ft²

Signature & Stamp of Verifying Professional

, William Amann man ation is true and correct to the best of my knowledge

Licensed Professional

William Amann 26 West High Street Somerville, NJ 08876 wamann@meennineers.com



**ENERGY STAR®** Statement of Energy Performance

**ENERGY STAR®** 

Score<sup>1</sup>

Roaring Brook Elementary School

Primary Property Type: K-12 School Gross Floor Area (ft²): 102,457 **Built: 1951** 

For Year Ending: November 30, 2015 Date Generated: February 10, 2016

Property Address
Roaring Brook Elementary School

Property Owner Chappaqua Central School District 66 Roaring Brook Road Chappaqua, NY 10514

Alex Melathe 8 Skyline Drive 1st Floor Hawthorne, NY 10532 (914) 260 2269

Property ID: 4370518

529 Quaker Road

Source EUI

Fuel Oil (No. 2) (kBtu) 4 030 828 (74%) 78.9 kBtu/ft²

National Median Comparison National Median Site EUI (kBtu/ft²) National Median Source EUI (kBtu/ft²) % Diff from National Median Source EUI Annual Emissions
Greenhouse Gas Emissions (Metric Tons CO2e/year)

Signature & Stamp of Verifying Professional

Licensed Professional

26 West High Street 908-526-5700 wamann@meengineers.com





### EPC Phase 2

PROPOSED MEASURES				
Energy Management System - Temperature Setback				
Energy Management System - Exhaust Fan/Relief Damper Control				
Heating Distribution System - Pipe and Valve Insulation				
Boiler/Burner - Replacements & Fuel Switch				
Windows - Window Film				
Motors - Energy Efficient Motor Replacement				
Water Conservation				
Vending Machine Controllers				
Plug Load Controllers				
Fuel Catalyzer Installation				
Transformers - Replacements				



#### **EPC Phase 2**

## Completed Measures to Date:

Energy Management System - Temperature Setback 90% Complete Energy Management System - Exhaust Fan/Relief Damper Control - 100% Complete Heating Distribution System - Pipe and Valve Insulation -60% Complete Boiler/Burner - Replacements & Fuel Switch -90% Complete Windows - Window Film -90% Complete Motors - Energy Efficient Motor Replacement -Will be completed in February Water Conservation -100% Complete 100% Complete **Vending Machine Controllers -**Plug Load Controllers -90% Complete Fuel Catalyzer Installation -100% Complete Will be completed in February Transformers - Replacements -



#### Service Excellence

How is it going?
How is it helping the District?
Any Insights?

- Service visits twice a month check in with facilities and service schools under the districts direction
- Work with district on area needing attention
- Helping the district to minimize hot/cold spots
- Minimize complaints from teachers and administration
- Continue with Preventive maintenance in order to prevent catastrophic failure.



QUESTIONS





